

Energy in
action.™



**AGL UPSTREAM INVESTMENTS PTY LTD
ROSALIND PARK GAS PLANT
Air Monitoring Report**

Reporting Period: March 2013

AGL Upstream Investments Pty Ltd
ABN 58 115 063 744
Locked Bag 1837, St Leonards NSW 2065
Level 22, 101 Miller Street, North Sydney NSW 2060
Telephone: 02 9921 2999 Facsimile: 02 9921 2474
Complaints Line (24 hours): 02 9963 1318



Foreword

PREMISES	Rosalind Park Gas Plant Lot 35 Medhurst Road GILEAD NSW 2560
LICENCE DETAILS	<u>Environment Protection Licence 12003</u>
LICENCEE	AGL Upstream Investments Pty Limited
LICENCEE'S ADDRESS	Locked Bag 1837, North Sydney, NSW 2060
REPORTING PERIOD	01 March to 31 March 2013
REPORT DATE	07 June 2013 (version 1)
REPORT PREPARED BY	Aaron Clifton Environmental Manager

SUMMARY OF ACTIVITY

Rosalind Park Gas Plant, located approximately 60km south west of Sydney, is a natural gas processing and treatment plant, used to process coal seam natural gas from the Camden Gas Project.

Produced natural gas is cleaned, dehydrated, compressed and odourised before being measured and transported by pipeline about 500 metres into the nearby Moomba to Sydney Natural Gas Pipeline. The premises covered by this Environment Protection Licence also includes all gas wells, gas gathering, reticulation systems, trunk lines and associated effluent storage areas and work areas of the Camden Gas Project.

This Monitoring Report relates to those air monitoring activities specified in Part 5, Monitoring and Recording Conditions, of the Environment Protection Licence. The Licence conditions stipulate air monitoring is required to be carried out at the locations, at the frequency and using the test methods as set out in the tables below.

This report sets out the results of continuous monitoring summarized on a monthly basis. A separate report is issued for quarterly monitoring.



This report is prepared in accordance with the *Requirements for Publishing Pollution Monitoring Data* (EPA, March 2012) (**Publication Requirements**).

AIR MONITORING LOCATIONS

Point	Location	Monitoring Frequency
1	Exhaust Stack 1 on Compression Engine 1	Continuous
2	Exhaust Stack 2 on Compression Engine 2	Continuous
3	Exhaust Stack 3 on Compression Engine 3	Continuous

Note: monitoring is only undertaken when the compression engines are running.

AIR MONITORING TEST METHODS

Parameter	NSW EPA Test Method (Sampling Method)	Reference Method
Oxides of Nitrogen	CEM-2	USEPA Performance Specification 2
Temperature	TM-2	USEPA Method 2
Moisture content	TM-22	USEPA Method 4
Volumetric Flow Rate	CEM-6	USEPA Performance Specification 6
Oxygen	CEM-3	USEPA Performance Specification 3

USEPA Method refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix A Methods.

USEPA Performance Specification refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix B, Performance Specifications.

Air Monitoring Results

Continuous monitoring results are based on test results obtained over a one-hour averaging period as set out in Schedule 5 of the *Protection of the Environment Operations (Clean Air) Regulation 2010* (NSW).

A new replacement CEMS was commissioned in Compressor Engine 1 on 15 March 2013 and AGL has used this new CEMS for monitoring point 1 from 15 to 31 March 2013. The data in columns 9 to 11 of the table below relate to the results from the new CEMS in point 1 for 15 to 31 March 2013 and the results using the TESTO system before the installation of the new CEMS for 1-14 March 2013.

Monitoring Point	Description	Pollutant	Units of measure	Oxygen correction	Sampling method	Monitoring frequency required by licence	Number of times measured during sampling period	Minimum value	Average value	Maximum value	Concentration limit
1	Compressor Engine 1	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>The CEMS of Compressor Engine 1 was operating for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes. See Note 1</i>	143	235	425	461
		Temperature	degrees Celsius		TM-2	Continuous		350	364	408	
		Moisture	percent		TM-22	Continuous		See Note 1	See Note 1	See Note 1	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		See Note 1	See Note 1	See Note 1	
		Oxygen	percent		CEM-3	Continuous		9.37	10.55	12.01	
2	Compressor Engine 2	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>The CEMS of Compressor Engine 2 was operating for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes. See Note 2.</i>	56	100	204	461
		Temperature	degrees Celsius		TM-2	Continuous		384	432	509	
		Moisture	percent		TM-22	Continuous		See Note 2	See Note 2	See Note 2	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		See Note 2	See Note 2	See Note 2	
		Oxygen	percent		CEM-3	Continuous		0.40	0.84	2.55	



3	Compressor Engine 3	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>The CEMS of Compressor Engine 3 was operating from 1-3 March for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes. See Note 3.</i>	70	113	132	461
		Temperature	degrees Celsius		TM-2	Continuous		306	502	516	
		Moisture	percent		TM-22	Continuous		See Note 3	See Note 3	See Note 3	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		See Note 3	See Note 3	See Note 3	
		Oxygen	percent		CEM-3	Continuous		0.55	0.62	1.20	



Notes:

1. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 1 (Compressor #1 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating. AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

Date	Approximate total hours	Pollutant
01, 04-31.03.2013	630	Volumetric Flow Rate, Moisture
15.03.2013 to 31.03.2013	18	Oxides of Nitrogen and Oxygen
15.03.2013 to 19.03.2013	13	Oxides of Nitrogen
27-28.03.2013	3	Temperature, Oxides of Nitrogen and Oxygen

2. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 2 (Compressor #2 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating. AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

Date	Approximate total hours	Pollutant
01.03.2013 to 31.03.2013	738	Volumetric Flow Rate, Moisture
15,17,18,31.03.2013	19	Oxides of Nitrogen
01,04,06,11,13.03.2013	5	Oxides of Nitrogen and Oxygen

3. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 3 (Compressor #3 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating.

AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

Date	Approximate total hours	Pollutant
01.03.2013 to 03.03.2013	64	Volumetric Flow Rate, Moisture