

AGL UPSTREAM INVESTMENTS PTY LTD ROSALIND PARK GAS PLANT Monthly Continuous Air Monitoring Report

Reporting Period: March 2016

AGL Upstream Investments Pty Ltd ABN 58 115 063 744 Locked Bag 1837, St Leonards NSW 2065 Level 22, 101 Miller Street, North Sydney NSW 2060 Telephone: 02 9921 2999 Facsimile: 02 9921 2474 Complaints Line (24 hours): 1300 799 716



Foreword premises	Rosalind Park Gas Plant Lot 35 Medhurst Road GILEAD NSW 2560
LICENCE DETAILS	Environment Protection Licence 12003
LICENCEE	AGL Upstream Investments Pty Limited
LICENCEE'S ADDRESS	Locked Bag 1837, North Sydney, NSW 2060
REPORTING PERIOD	01 – 31 March 2016
DATE of MONITORING	Continuous
OBTAINED DATA DATE	06 April 2016
REPORT DATE	07 April 2016
REPORT PREPARED BY	Aaron Clifton Environment Manager

SUMMARY OF ACTIVITY

Rosalind Park Gas Plant, located approximately 60km south west of Sydney, is a natural gas processing and treatment plant, used to process coal seam natural gas from the Camden Gas Project.

Produced natural gas is cleaned, dehydrated, compressed and odourised before being measured and transported by pipeline about 500 metres into the nearby Moomba to Sydney Natural Gas Pipeline. The premises are covered by Environment Protection Licence 12003 which includes all gas wells, gas gathering, reticulation systems, trunk lines and associated effluent storage areas and work areas of the Camden Gas Project. This Monitoring Report relates to those air monitoring activities specified in Part 5, Monitoring and Recording Conditions, of the Environment Protection Licence. The Licence conditions stipulate air monitoring is required to be carried out at the locations, at the frequency and using the test methods as set out in the tables below.

This report sets out the results of continuous monitoring summarized on a monthly basis. A separate report is issued for quarterly monitoring.

This report is prepared in accordance with the *Requirements for Publishing Pollution Monitoring Data* (EPA, October 2013) (**Publication Requirements**).

AIR MONITORING LOCATIONS

Point	Location	Monitoring Frequency
1	Exhaust Stack 1 on Compression Engine 1	Continuous
2	Exhaust Stack 2 on Compression Engine 2	Continuous
3	Exhaust Stack 3 on Compression Engine 3	Continuous

Note: monitoring is only undertaken when the compression engines are running.

AIR MONITORING TEST METHODS – POINTS 1, 2 and 3

Parameter	NSW EPA Test Method (Sampling Method)	Reference Method
Oxides of Nitrogen	CEM-2	USEPA Performance Specification 2
Temperature	TM-2	USEPA Method 2
Moisture content	Method approved by EPA in writing	Calibration by reference to TM-22
Volumetric Flow Rate	CEM-6	USEPA Performance Specification 6
Oxygen CEM-3		USEPA Performance Specification 3

USEPA Method refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix A Methods.

USEPA Performance Specification refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix B, Performance Specifications.

Air Monitoring Results

Continuous monitoring results are based on test results obtained over a one-hour averaging period as set out in Schedule 5 of the *Protection of the Environment Operations* (*Clean Air*) Regulation 2010 (NSW).

Monitoring Point	Description	Pollutant	Units of measure	Oxygen correction	Sampling method	Monitoring frequency required by licence	Number of times measured during sampling period	Minimum value	Average value	Maximum value	Concentration limit			
1	Compressor Engine 1	Oxides of Nitrogen (as NO2 equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	Compressor Engine 1	-	-	-	461			
		Temperature	Degrees Celsius		TM-2	Continuous	was not operating	-	-	-	Not applicable			
		Moisture	Percent		Method approved by EPA	Continuous	from 1 to 31 March 2016.	-	-	-	Not applicable			
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous		-	-	-	Not applicable			
		Oxygen	Percent		CEM-3	Continuous		-	-	-	Not applicable			
2	Compressor Engine 2	Oxides of Nitrogen (as NO2 equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	Compressor Engine 2 operated from 1-31 March 2016. The CEMS of Compressor Engine 2 was operating for 45 minutes of every one hour period. The remaining 15 minute	operated from 1-31	operated from 1-31	operated from 1-31	10.18	37.00	47.35	461
		Temperature	Degrees Celsius		TM-2	Continuous		498.16	509.75	518.40	Not applicable			
		Moisture	Percent		Method approved by EPA	Continuous		See Note 1	See Note 1	See Note 1	Not applicable			
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous		See Note 1	See Note 1	See Note 1	Not applicable			
		Oxygen	Percent		CEM-3	Continuous	<i>period was down time for cleaning purposes.</i> <i>See Note 1.</i>	0.23	0.38	0.49	Not applicable			
3	Compressor Engine 3	Oxides of Nitrogen (as NO2 equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	Compressor Engine 3 operated on 1-31 March 2016. The CEMS of Compressor Engine 3 was operating for 45 minutes of every one hour period. The remaining 15 minute	operated on 1-31 March 2016. The CEMS of Compressor Engine 3 was operating for 45	23.37	36.60	45.59	461		
		Temperature	Degrees Celsius		TM-2	Continuous			466.47	484.37	498.83	Not applicable		
		Moisture	Percent		Method approved by EPA	Continuous			See Note 2	See Note 2	See Note 2	Not applicable		
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous		See Note 2	See Note 2	See Note 2	Not applicable			
		Oxygen	Percent		CEM-3	Continuous	period was down time for cleaning purposes. See Note 2.	0.49	0.55	0.60	Not applicable			



Notes:

1. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 2 (Compressor #2 exhaust stack) as AGL knows that the data has been unable to be collected or is incorrect.

Date	Approximate total hours	Pollutant	Justification
1-31 March 2016	739	Volumetric Flow Rate, Moisture	Data unable to be collected due to component failure. AGL has been unable to repair the failed component and is trialing alternative monitoring methods in consultation with the EPA.

 In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 3 (Compressor #3 exhaust stack) as AGL knows that the data has been unable to be collected or is incorrect.

Date	Approximate total hours	Pollutant	Justification
1-31 March 2016	743	Volumetric Flow Rate, Moisture	Data unable to be collected due to component failure. AGL has been unable to repair the failed component and is trialing alternative monitoring methods in consultation with the EPA.