

# AGL UPSTREAM INVESTMENTS PTY LTD ROSALIND PARK GAS PLANT Monthly Continuous Air Monitoring Report

Reporting Period: November 2015

AGL Upstream Investments Pty Ltd ABN 58 115 063 744 Locked Bag 1837, St Leonards NSW 2065 Level 22, 101 Miller Street, North Sydney NSW 2060 Telephone: 02 9921 2999 Facsimile: 02 9921 2474 Complaints Line (24 hours): 1300 799 716



Foreword premises	Rosalind Park Gas Plant Lot 35 Medhurst Road GILEAD NSW 2560
LICENCE DETAILS	Environment Protection Licence 12003
LICENCEE	AGL Upstream Investments Pty Limited
LICENCEE'S ADDRESS	Locked Bag 1837, North Sydney, NSW 2060
REPORTING PERIOD	01 November 2015 to 30 November 2015
DATE of MONITORING	Continuous
OBTAINED DATA DATE	8 December 2015
REPORT DATE	17 December 2015
REPORT PREPARED BY	Aaron Clifton Environmental Manager

#### SUMMARY OF ACTIVITY

Rosalind Park Gas Plant, located approximately 60km south west of Sydney, is a natural gas processing and treatment plant, used to process coal seam natural gas from the Camden Gas Project.

Produced natural gas is cleaned, dehydrated, compressed and odourised before being measured and transported by pipeline about 500 metres into the nearby Moomba to Sydney Natural Gas Pipeline. The premises are covered by Environment Protection Licence 12003 which includes all gas wells, gas gathering, reticulation systems, trunk lines and associated effluent storage areas and work areas of the Camden Gas Project. This Monitoring Report relates to those air monitoring activities specified in Part 5, Monitoring and Recording Conditions, of the Environment Protection Licence. The Licence conditions stipulate air monitoring is required to be carried out at the locations, at the frequency and using the test methods as set out in the tables below.

This report sets out the results of continuous monitoring summarized on a monthly basis. A separate report is issued for quarterly monitoring.

This report is prepared in accordance with the *Requirements for Publishing Pollution Monitoring Data* (EPA, October, 2013) (**Publication Requirements**).

## AIR MONITORING LOCATIONS

Point	Location	Monitoring Frequency
1	Exhaust Stack 1 on Compression Engine 1	Continuous
2	Exhaust Stack 2 on Compression Engine 2	Continuous
3	Exhaust Stack 3 on Compression Engine 3	Continuous

Note: monitoring is only undertaken when the compression engines are running.

# AIR MONITORING TEST METHODS – POINTS 1, 2 and 3

Parameter	NSW EPA Test Method (Sampling Method)	Reference Method
Oxides of Nitrogen	CEM-2	USEPA Performance Specification 2
Temperature	TM-2	USEPA Method 2
Moisture content	Method approved by EPA in writing	Calibration by reference to TM-22
Volumetric Flow Rate	CEM-6	USEPA Performance Specification 6
Oxygen	CEM-3	USEPA Performance Specification 3

USEPA Method refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix A Methods.

USEPA Performance Specification refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix B, Performance Specifications.

## Air Monitoring Results

Continuous monitoring results are based on test results obtained over a one-hour averaging period as set out in Schedule 5 of the *Protection of the Environment Operations (Clean Air) Regulation* 2010 (NSW).

Monitoring Point	Description	Pollutant	Units of measure	Oxygen correction	Sampling method	Monitoring frequency required by licence	Number of times measured during sampling period	Minimum value	Average value	Maximum value	Concentration Limit
1	Compressor Engine 1	Oxides of Nitrogen (as NO2 equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>Compressor Engine</i> <i>was not operating</i> <i>from 1 to 30</i>	-	-	-	461
		Temperature	Degrees Celsius		TM-2	Continuous	November 2015.	_	-	-	Not applicable
		Moisture	Percent		Method approved by EPA	Continuous	-	-	-	-	Not applicable
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous	-	_	-	-	Not applicable
		Oxygen	Percent		CEM-3	Continuous		-	-	-	Not applicable
2	Compressor Engine 2	Oxides of Nitrogen (as NO <sub>2</sub> equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	Compressor Engine 2 operated from 1-30 November 2015. The CEMS of Compressor	13.43	22.38	30.44	461
		Temperature	Degrees Celsius		TM-2	Continuous	Ends of Compressor Engine 2 was operating for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes.	477.81	505.25	517.26	Not applicable
		Moisture	Percent		Method approved by EPA	Continuous		See Note 1	See Note 1	See Note 1	Not applicable
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous		See Note 1	See Note 1	See Note 1	Not applicable
		Oxygen	Percent		CEM-3	Continuous	See Note 1.	0.31	0.39	0.57	Not applicable
3	Compressor Engine 3	Oxides of Nitrogen (as NO <sub>2</sub> equivalent)	Milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>Compressor Engine 3</i> <i>operated from 1-30</i> <i>November 2015, The</i>	3.66	8.81	17.79	461
		Temperature	Degrees Celsius		TM-2	Continuous	CEMS of Compressor Engine 3 was	460.63	505.24	515.38	Not applicable
		Moisture	Percent		Method approved by EPA	Continuous	operating for 45 minutes of every one	See Note 2	See Note 2	See Note 2	Not applicable
		Volumetric flow rate	Cubic metres per second		CEM-6	Continuous	<i>hour period. The remaining 15 minute</i>	See Note 2	See Note 2	See Note 2	Not applicable
		Oxygen	Percent		CEM-3	Continuous	period was down time for cleaning purposes. See Note 2.	0.48	0.69	0.97	Not applicable

### Air Monitoring Results

Ektimo has been engaged by AGL to undertake independent monitoring each month. Results for monitoring undertaken by Ektimo (Report R001963) on 17 November 2015 are as follows:

Monitoring Point	Description	Pollutant	Units of measure	Oxygen correction	Sampling method	Average result
1	Compressor Engine 1	Oxides of Nitrogen (as NO <sub>2</sub> equivalent)	milligrams per cubic metre	7% oxygen	TM-11	No Result*
		Temperature	degrees Celsius	, no oxygen	TM-2	No Result*
		Moisture	percent		TM-22	No Result*
		Volumetric flow rate	cubic metres per second		TM-2	No Result*
		Oxygen	percent		TM-25	No Result*
2	Compressor Engine 2	Oxides of Nitrogen (as $NO_2$ equivalent)	milligrams per cubic metre	7% oxygen	TM-11	17
		Temperature	degrees Celsius		TM-2	494
		Moisture	percent		TM-22	18
		Volumetric flow rate	cubic metres per second		TM-2	0.95
		Oxygen	percent		TM-25	0.4
3	Compressor Engine 3	Oxides of Nitrogen (as NO <sub>2</sub> equivalent)	milligrams per cubic metre	7% oxygen	TM-11	11
		Temperature	degrees Celsius		TM-2	501
		Moisture	percent		TM-22	19
		Volumetric flow rate	cubic metres per second		TM-2	0.96
		Oxygen	percent		TM-25	0.5

\*Due to mechanical issues, Compressor Engine 1 was not operating on 17 November 2015.



#### Notes:

 In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 2 (Compressor #2 exhaust stack) as AGL knows that the data has been unable to be collected or is incorrect.

Date	Approximate total hours	Pollutant	Justification
1-30 November 2015	716	Volumetric Flow Rate, Moisture	Data unable to be collected due to component failure. AGL has been unable to repair the failed component and is trialing alternative monitoring methods in consultation with the EPA.
4 & 7 November 2015	7	Oxides of Nitrogen, Temperature, Oxygen	Data unable to be collected due to component failure. AGL was able to repair the failed component.

 In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 3 (Compressor #3 exhaust stack) as AGL knows that the data has been unable to be collected or is incorrect.

Date	Approximate total hours	Pollutant	Justification
1-30 November 2015	714	Volumetric Flow Rate, Moisture	Data unable to be collected due to component failure. AGL has been unable to repair the failed component and is trialing alternative monitoring methods in consultation with the EPA.
9 & 10 November 2015	9	Oxides of Nitrogen, Temperature, Oxygen	Data unable to be collected due to component failure. AGL was able to repair the failed component.

19 & 20		Oxides of Nitrogen,	Data unable to be collected due
			to component failure.
November	2		AGL was able to repair the
2015			failed component.