

Energy in  
action.™



**AGL UPSTREAM INVESTMENTS PTY LTD  
ROSALIND PARK GAS PLANT  
Air Monitoring Report**

Reporting Period: June 2013

AGL Upstream Investments Pty Ltd

ABN 58 115 063 744

Locked Bag 1837, St Leonards NSW 2065

Level 22, 101 Miller Street, North Sydney NSW 2060

Telephone: 02 9921 2999 Facsimile: 02 9921 2474

Complaints Line (24 hours): 02 9963 1318



## Foreword

<b>PREMISES</b>	Rosalind Park Gas Plant Lot 35 Medhurst Road GILEAD NSW 2560
<b>LICENCE DETAILS</b>	<a href="#"><u>Environment Protection Licence 12003</u></a>
<b>LICENCEE</b>	AGL Upstream Investments Pty Limited
<b>LICENCEE'S ADDRESS</b>	Locked Bag 1837, North Sydney, NSW 2060
<b>REPORTING PERIOD</b>	01 June to 30 June 2013
<b>REPORT DATE</b>	11 July 2013
<b>REPORT PREPARED BY</b>	Aaron Clifton Environmental Manager

### SUMMARY OF ACTIVITY

Rosalind Park Gas Plant, located approximately 60km south west of Sydney, is a natural gas processing and treatment plant, used to process coal seam natural gas from the Camden Gas Project.

Produced natural gas is cleaned, dehydrated, compressed and odourised before being measured and transported by pipeline about 500 metres into the nearby Moomba to Sydney Natural Gas Pipeline. The premises covered by this Environment Protection Licence also includes all gas wells, gas gathering, reticulation systems, trunk lines and associated effluent storage areas and work areas of the Camden Gas Project.

This Monitoring Report relates to those air monitoring activities specified in Part 5, Monitoring and Recording Conditions, of the Environment Protection Licence. The Licence conditions stipulate air monitoring is required to be carried out at the locations, at the frequency and using the test methods as set out in the tables below.

This report sets out the results of continuous monitoring summarized on a monthly basis. A separate report is issued for quarterly monitoring.



This report is prepared in accordance with the *Requirements for Publishing Pollution Monitoring Data* (EPA, March 2012) (**Publication Requirements**).

## **AIR MONITORING LOCATIONS**

<b>Point</b>	<b>Location</b>	<b>Monitoring Frequency</b>
1	Exhaust Stack 1 on Compression Engine 1	Continuous
2	Exhaust Stack 2 on Compression Engine 2	Continuous
3	Exhaust Stack 3 on Compression Engine 3	Continuous

Note: monitoring is only undertaken when the compression engines are running.

## **AIR MONITORING TEST METHODS**

<b>Parameter</b>	<b>NSW EPA Test Method (Sampling Method)</b>	<b>Reference Method</b>
Oxides of Nitrogen	CEM-2	USEPA Performance Specification 2
Temperature	TM-2	USEPA Method 2
Moisture content	TM-22	USEPA Method 4
Volumetric Flow Rate	CEM-6	USEPA Performance Specification 6
Oxygen	CEM-3	USEPA Performance Specification 3

USEPA Method refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix A Methods.

USEPA Performance Specification refers to the US Environmental Protection Agency 2000, Code of Federal Regulations, Title 40, Part 60, Appendix B, Performance Specifications.

## Air Monitoring Results

Continuous monitoring results are based on test results obtained over a one-hour averaging period as set out in Schedule 5 of the *Protection of the Environment Operations (Clean Air) Regulation 2010 (NSW)*.

Monitoring Point	Description	Pollutant	Units of measure	Oxygen correction	Sampling method	Monitoring frequency required by licence	Number of times measured during sampling period	Minimum value	Average value	Maximum value	Concentration limit
1	Compressor Engine 1	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>Compressor Engine 1 operated from 1 - 30 June. See Note 1.</i>	278	358	428	461
		Temperature	degrees Celsius		TM-2	Continuous		321	327	335	
		Moisture	percent		See Note 2	Continuous		6.6	7.8	9.0	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		2.8	2.9	3.0	
		Oxygen	percent		CEM-3	Continuous		12.2	12.6	12.8	
2	Compressor Engine 2	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>The CEMS of Compressor Engine 2 was operating on 1-3, 13, 25, 28-29 June for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes. See Note 3.</i>	110	162	359	461
		Temperature	degrees Celsius		TM-2	Continuous		354	426	507	
		Moisture	percent		TM-22	Continuous		See Note 3	See Note 3	See Note 3	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		See Note 3	See Note 3	See Note 3	
		Oxygen	percent		CEM-3	Continuous		0.59	0.68	0.78	



3	Compressor Engine 3	Oxides of Nitrogen	milligrams per cubic metre	7% oxygen	CEM-2	Continuous	<i>The CEMS of Compressor Engine 3 was operating from 1-30 June for 45 minutes of every one hour period. The remaining 15 minute period was down time for cleaning purposes. See Note 4.</i>	45	71	179	461
		Temperature	degrees Celsius		TM-2	Continuous		328	413	513	
		Moisture	percent		TM-22	Continuous		See Note 4	See Note 4	See Note 4	
		Volumetric flow rate	cubic metres per second		CEM-6	Continuous		See Note 4	See Note 4	See Note 4	
		Oxygen	percent		CEM-3	Continuous		0.54	0.82	1.00	



**Notes:**

1. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 1 (Compressor #1 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating. AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

<b>Date</b>	<b>Approximate total hours</b>	<b>Pollutant</b>
01-06.06.2013	6	Oxygen
05.06.2013	3	Temperature, Oxides of Nitrogen, Volumetric Flow Rate, Moisture and Oxygen
17.06.2013	5	Volumetric Flow Rate

2. The test method specified for Moisture (TM-22) refers to manual stack sampling methods. Moisture is measured on a continuous basis with the CEMS manufacturer’s Opsis analyser and verified during RATA and on a periodic basis by the stack sampling team by means of TM-22.

The CEMS for monitoring point 1 is built and tested against a known moisture concentration, and calibrated by reference to TM-22. The CEMS’ continuous moisture quality measurement is undertaken based on an equivalent method, being certified according to European standards for continuous emission monitoring.

3. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 2 (Compressor #2 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating. AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

<b>Date</b>	<b>Approximate total hours</b>	<b>Pollutant</b>
1-3, 13, 25, 28-		

29.06.2013	28	Volumetric Flow Rate, Moisture
------------	----	--------------------------------

4. In accordance with Section 3.4.1 of the EPA Publication Requirements, the following data points have not been included for Monitoring Point 3 (Compressor #3 exhaust stack) as AGL knows that the data collected is incorrect. The data is incorrect because the component of the equipment measuring the relevant parameter has either failed or was not operating. AGL has taken and is currently taking actions to rectify the issue (e.g. replacement of failed components of measuring equipment).

<b>Date</b>	<b>Approximate total hours</b>	<b>Pollutant</b>
01.06.2013 to 30.06.2013	701	Volumetric Flow Rate, Moisture
03.06.2013	1	Oxides of Nitrogen